

SDNPA CIL Project Closure Form



South Downs

National Park Authority

If you need any help in completing this form, please do not hesitate to contact us on 01730 814810 or e-mail cil@southdowns.gov.uk

Project Title:	Stedham with Iping Recreation Grounds – Common View
Project Lead:	Morag Birch

Financial summary

Total SDNPA CIL Allocation (£):	Total - £37,134 Project Fund - £34,600 Neighbourhood Portion Allocation - £2,534
Total Spend (£)	£ 48,137
Was there any underspend (£)?	No
Were other sources of funding used for the project?	• CDC NHB - £2,589 • Parish match Funding - £8,414
Notes (if necessary):	

Project summary

Project completion date:	7 th October 2024
Project achievements:	<i>The main aim was to enhance use of the two play areas in Stedham by either repairing or replacing existing equipment, much of which was over 30 years old and adding new equipment to allow, in particular, younger and less able children to access the equipment.</i> <i>This has been achieved both at the play area on the Village Green and at the play area in Common View. The latter has had old swings replaced and a basket swing added. Two new springies have been installed for the younger children and a zip line for the older children. A new wooden climbing frame</i>

	<i>has replaced an old metal frame. Last to be installed was a DDA Wheelchair accessible roundabout together with an accessible path and pedestrian gate</i>
Were you content with the quality and outcomes?	Yes

Please attach some photographs of your completed project detailing (where necessary) what they show. Before and after shots are particularly useful if available.

Sign Off

Date:	30 th October 2024	Signed PROJECT LEAD:	Morag Birch
Date:		Signed MAJOR PROJECTS TEAM:	

Completion Checklist (For Office Staff only)

Project status set to 'Completed' on Exacom:	
Underspend allocated to following years pot:	
Plaque sent out (where appropriate):	